Final bill

Recorded on:-

M. A. R. 57 (Rule 116)

Measurement Book

No. E 585620 Est Cost Rs. 100.00 lakhs

work order No:- BBMP/EE/YNK.D/EPMT-12/W.O/ /2023-24. Date

Serial No. .....

Name of work Construction of Concrete road and drains at Doddabettahalli colony. From ..... To .....

Name of Contractor of nature of Agency. Sri. PALAKSHAMURTHY H.S.

No-703, 6th main Road, 4th Cross, Near Gandhi park, Vijaya nagar, Bangalore-560040.

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	(1) Earth work excavation by manual means for drains, canals, waste weir, draft, approaches channels, key trenches, foundations of bridges and such similar works in all kinds of soils, as per drawing and technical specifications and directions of engineer in charge.						
	Quantity vide E-Bill:-					1343.58 m³	
	@ Rs. 371.55						499207.33
	(2) Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/ trap/basalt Gushed graded coarse aggregates and fine						

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106